

**BRIDGEPORT  
WEEKLY UPDATE  
6/2/23**

**This Week DBA:**

- Held onsite construction meeting Thursday 6.1.23 with RayCo:
  - Beam Production Dates : REFERENCE UPDATED BEAM SEQUENCE MAP
    - ALL Areas on EAST are replaced;
      - shoring will be removed after deck sheeting inspections prior to waterproofing deck coating install.
    - Current Areas under construction: WEST 8W, 9W: installation of walkway planks, SEE ATTACHED-- 12W 6X6 shoring installed. EAST: location 1 beam to be installed next week (Beam was on order)
      - Affected Units notified with REVISED Door Notifications.
        - WALKWAYS COMPLETELY REOPEN FOR UNOBSTRUCTED TRAFFIC AT 5p.
    - Siding Crew continues to replace wood at East side Bldgs 2 and 3.
    - Survey to poll which Bridgeport community members want to **OPT-OUT** of having their walkway gate removed and balcony lights upgraded will be approved by Board and sent out next week via PM Chris Church next week.
- Colors: Walkway Railings: 3 color choices will be painted-out on in thirds on sample railing to be held next to floor sample.
- Colors: Walkways: 1 color choice chosen for sample paint-out. Location to be determined Monday.

**Next Week DBA will:**

- Be onsite at the top of the week to identify sample paint out area and furnish RayCo with railing sample.
- Draft walkway gate OPT-OUT Survey verbiage for Board approval.
- Be onsite to for construction meeting with RayCo on Thursday.
- Monitor Progress.
- Be available for questions, comments.

Ray Echlin, Construction Manager  
818-889-0402 Ext 124  
RayEchlin@DBuild.com