

BRIDGEPORT
WEEKLY UPDATE
6/30/23

This Week DBA:

- Contacted City Inspector to clarify request for removal of existing coating. Sent them Life Specialty waterproofing Specification for review.
- Was onsite to for construction meeting with RayCo on Thursday.
- Drafted Change Order *Request* #06 to RayCo (additional 20' beam at 17W adjacent to 4657)
- Received updated storage management proposal for garage waterproofing project, requested breakdown of labor and materials.
- Updated Specialized Cleaning regarding garage waterproofing timeline dependent on storage management contract.
- Issued Elevator RFP to three qualified elevator contractors with bid due date is July 19th.

- Beam Production Dates : REFERENCE BEAM SEQUENCE MAP "06-08-23"
 - Current Areas under construction this week: 13W, 14W Walkway Planks
 - Next week: 18W,19W Walkway planks.
 - ***NEXT WEEK IS A HOLIDAY SHORT WEEK: RAYCO WILL BE ONSITE WED/THURS/FRIDAY.
 - Affected Units notified with REVISED Door Notifications Friday for Monday commencement.
 - WALKWAYS COMPLETELY REOPEN FOR UNOBSTRUCTED TRAFFIC AT 5p.
- Siding Crew continues to replace wood at East side Bldgs 2 and 3. Still no new wood outside of original wood scope has been identified.
- Railings installation to commence week of 7/10 on the East side.

- Colors: Walkway Railings: 3 color samples were painted-out on in thirds on sample railing to be held next to floor sample.
 - All colors are correct and ready for review.
- Colors: Walkways:3 color samples were painted-out. Location is adjacent to 4733.
 - Color fan deck was supplied to reference new color choices for paintout.
 - PLEASE ADVISE ON ANY NEW COLOR CHOICES>> We will get them painted out asap for review.

Next Week DBA will:

- Will follow-up with storage management proposal.
- Provide Change Order Request 06 for approval.
- Be onsite to for construction meeting with RayCo.
- Monitor Progress.
- Be available for questions, comments.

Ray Echlin, Construction Manager
818-889-0402 Ext 124
RayEchlin@DBuild.com