

This Week DBA:

- Held onsite construction meeting Thursday 6.8.23 with RayCo:
 - identified beam “22W” adjacent to 15W for addition to beam replacement list.
 - Consulting with engineer if a splice is possible to make more cost effective.
 - Beam Production Dates: REFERENCE UPDATED BEAM SEQUENCE MAP “06_08_23”
 - ALL Areas on EAST are replaced;
 - shoring will be removed, and railing install will start after deck sheeting inspections prior to waterproofing deck coating install.
 - Stucco lath and deck sheathing inspections scheduled for Tuesday 6/13.
 - Current Areas under construction: 9W Post, 12 W post, and new beam location “21W”, adjacent to unit 4647.
 - Affected units notified with REVISED Door Notifications.
 - WALKWAYS COMPLETELY REOPEN FOR UNOBSTRUCTED TRAFFIC AT 5pm.
 - Siding crew continues to replace wood at East side Bldgs 2 and 3. No new wood outside of original wood scope has been identified.
 - Colors: Walkway Railings: 3 color samples are onsite will be painted-out on in thirds on sample railing to be held next to floor sample.
 - Colors: Walkways: 3 color samples will be onsite Monday for sample paint-out. Location is adjacent to 4733.

Next Week DBA will:

- Follow-up with paint out progress.
- Draft walkway gate OPT-OUT Survey verbiage for Board approval.
- Be onsite to for construction meeting with RayCo on Thursday.
- Monitor progress.
- Be available for questions, comments.

Ray Echlin, Construction Manager
818-889-0402 Ext 124
RayEchlin@DBuild.co