

BRIDGEPORT  
WEEKLY UPDATE  
5/19/23

THIS WEEK:

- ALL Areas on EAST 1,2,3,4,5,6,7, 8, 9, 10, 11, 12, 13, 14 *Beams* and Posts replaced.
- Areas at WEST 1W,2W,3W, 5W complete. 4W waiting for post to deliver Monday. 6W, 7W shoring complete.
  - Affected Units notified with REVISED Door Notifications.
    - WALKWAYS COMPLETELY REOPEN FOR UNOBSTRUCTED TRAFFIC AT 5p.
- Siding Crew continues to replace wood at East side Bldgs 1 and 2.
- Survey to poll which Bridgeport community members want to opt-in and have their walkway gate removed and balcony lights upgraded: as of 5/19:
  - 12/60 opt-in for walkway gate removal
  - 20/60 opt-in for lighting upgrade.
    - Reminder email will go out via PM Chris Church next week.

NEXT WEEK:

- Beam and walkway work at locations, 6W, 7W, 8W, 9W, 11W

Ray Echlin, Construction Manager  
818-889-0402 Ext 124  
RayEchlin@DBuild.com